

Projects for 2023

| Location | Treatment Type | Cost | Comments |
|--|--|-------------------|--|
| Ward: Epping; SED: Epping | | | |
| Alamein Avenue west of Bardia Road, Carlingford | Construction of a new raised pedestrian crossing | \$240,000 | Project awarded and expected to commence in July 2023. This project has received 100% from the State Government's Get NSW Active program Contractor has been appointed. |
| Carlingford Road at Hepburn Avenue, Carlingford | Design and cost estimate for new traffic signals. | \$70,000 | Traffic Control Signal (TCS) plan has been submitted to TfNSW for review and approval. This design is 100% funded by Council. Funding application has been lodged to TfNSW under Federal Government's Stimulus Program. |
| Orchard Road north of North Rocks Road and Plympton Road, Beecroft | Construction of a new raised pedestrian crossing | \$250,000 | RFQ has commenced. Expected to be completed by December 2023. This project has received 100% from the State Government's Get NSW Active program. Contractor has been appointed. |
| Victoria Street, Epping | Construction of a combined raised pedestrian and cyclist crossing | \$250,000 | Construction drawing is currently being prepared. Expected to be completed by December 2023. This project has received 100% from the State Government's Get NSW Active program. |
| Ward: North Rocks; SED: Seven Hills | | | |
| Intersection of Caroline Chisholm Drive and Hillcrest Avenue, Winston Hills | Install speed cushions at all approaches to the roundabout | \$16,956 (Actual) | Completed in April 2023. This project is 100% funded by the 2022/23 Australian Government Black Spot Program. |
| Ward: Parramatta; SED: Seven Hills | | | |
| Fitzwilliam Road at Binalong Road and Reynolds Street, Old Toongabbie (Toongabbie Public School) | Install missing kerb ramps on the west leg and upgrade existing kerb ramps to current standards and install a channelised right turn treatment for motorists exiting Reynolds Street | \$1,067,593 | Completed in March 2023. This project is 100% funded by Federal Government under its Stimulus Commitments on Road Safety Program (School Zone Infrastructure). |
| Intersection of Bulli Road and Binalong Road, Toongabbie | Install speed cushions on all approaches to the roundabout | \$16,956 | Completed in May 2023. |

| Location | Treatment Type | Cost | Comments |
|---|--|--------------------|---|
| | | | This project is 100% funded by the 2022/23 Australian Government Black Spot Program |
| Ward: Rosehill; SED: Granville | | | |
| Parramatta Road at Marsh Street, Clyde | Construction of pedestrian/cyclist legs on existing signals at Parramatta Road-Marsh Street along with connecting shared paths along Parramatta Road between M4 Cycleway/Duck River/Parkline | \$1,039,222 | The project has been completed in March 2023. This project is 100% funded by NSW Government's Active Transport Program for its construction in 2020/21. |
| M4 Cycleway at Good Street and Alfred Street, Granville | Construct combined raised pedestrian and cyclists crossing | \$600,000 | Under Procurement. This project is expected to be completed by December 2023. This project has received 100% from the State Government's Get NSW Active program. |
| Ward: Rosehill; SED: Parramatta | | | |
| Asquith Street, Stubbs Street and Beaconsfield Street, Silverwater | <ul style="list-style-type: none"> • Install speed cushions, median islands and kerb blister islands in Asquith Street at Stubbs Street and at Melton Street N and • Install speed cushions at all approaches to the roundabout at the intersection of Stubbs Street and Beaconsfield Street | \$83,785 (Actual) | Construction finished in May 2023. This project is 100% funded by the 2022/23 Australian Government Black Spot Program. |
| Park Parade south side of railway line at pedestrian underpass to Parramatta Park, Westmead | Construct a pedestrian refuge with kerb extension and pedestrian fencing | \$402,000 | Under Construction. This project is 100% funded by Council through its 2022/23 Active Transport Program (from Parramatta CBD Development Contributions Plan). |
| Intersection of High Street at Raymond Street, Parramatta | Install a raised pedestrian crossing in High St (north leg) and speed cushions at other 3 legs. | \$262,000 | This project is expected to be completed by December 2023. This project is 100% funded by the 2022/23 Australian Government Black Spot Program. |
| Ward: Rosehill; SED: Auburn | | | |
| Albion Street, Harris Park | Construction of 3 speed humps | \$50,000 | Under construction. This project is 100% funded by Council from its Ward Initiative, PTC Traffic Facilities, and Transport for NSW (TfNSW) Block Grant funds. |
| Avenue of Oceania at Louise Sauvage Pathway, Newington | Construction of combined raised pedestrian and cyclist crossing | \$275,807 (Actual) | Construction finished in May 2023. This project has received 100% from the State Government's Get NSW Active program. |

| Location | Treatment Type | Cost | Comments |
|---|--|-----------|---|
| Bennelong Parkway at the Pizza, Wentworth Point | Install linemarking and rubber blister island | \$7,500 | Approved through the PTC February 2023 process. Construction planned for mid-2023. This Project is 100% funded by Council. |
| Hill Road at Bennelong Parkway, Wentworth Point | Construction of new Traffic Signals | \$4m | Construction has commenced. This project is 100% funded by Council. |
| John Ian Wing Parade, Newington | Construct combined raised pedestrian and cyclists crossing at Louise Savauge Pathway | \$240,000 | Under Procurement. Construction is 100% funded under the FY22/23 Get NSW Active program. |